

October 21, 2025

Municipal Committee Khanewal

1. Financial Status - Total Funds Rs.3,752.5 million

2. Project Detail

Sr. No.	Program	AA Cost (Rs. Million)	WO Cost (Rs. Million)	AA Issued Date	Contract Signed Date	Financial Progress	Current Status	Tentative Completion Date
1	Rehabilitation of Municipal Services	113.91	113.86	-	-	100%	Completed	Completed
2	Provision of Equipment & Machinery for improvement of SWM	145.50	145.54	24-03-22	-	98%	Completed	Completed
3	Construction of Jaswant Nagar Chowk to SP Chowk, SP Chowk to Underpass Road, and Iqbal Chowk to Stadium Road	231.90	239.50	26-09-22	14-01-23	100%	Completed	Completed
4	Construction of Jaswant Nagar Chowk to Tea factory Road and Old Karkhana Road in Khanewala city	166.98	184.49	10-12-22	30-01-23	100%	Completed	Completed
5	Comprehensive Sewerage Rehabilitation	1,248.44	967.90	07-08-23	15-02-24	94%	Ongoing Execution. Physical Progress 98%	30-11-2025
6	Solarization of Water Pumps	124.14	79.59	21-11-23	25-04-25	60%	Ongoing Execution. Physical Progress 65%	30-10-2025
7	Construction of Fazal Park (Revised)	157.56	111.59	14-09-24	15-08-25	15%	Ongoing Execution. Physical Progress 15%	19-04-2026
8	Construction of Tuff Paver Roads in Khanewal City	661.21	445.82	22-04-25	17-10-25	02%	Ongoing Execution. Physical Progress 05%	30-06-2026
9	Construction of Roads in city Khanewal	313.54	236.40	22-04-25	18-10-25	-	Ongoing Execution. Physical Progress 0%	30-06-2026
10	Provision of Underground Water Storage Tank	169.5	-	14-09-24	-	-	Financial bidsopened. Evaluation in progress	-
11	Installations of 3 Tube Wells with Rehabilitations of 3 OHRs & Laying of Water Supply Lines	47.48	-	22-09-22	-	-	Bidding in progress	-
	Total	3,380.16	2,524.69					