

**Municipal Committee Khanewal****1. Financial Status**

Detail	Amount (Rs. million)
<b>Total Funds</b>	<b>3,474.69</b>

**2. Projects Detail**

Sr. No.	Program	AA Cost (Rs. Million)	WO Cost (Rs. Million)	Current Status	Tentative Completion Date
1	Rehabilitation of Municipal Services infrastructure in City Khanewal	113.91	113.86	Completed	Completed
2	Provision of Equipment and Machinery for improvement of SWM	145.50	145.50	Physically Completed, only salaries are being disbursed till completion of the program	31-03-2025
	<b>Sub-Total</b>	<b>259.41</b>	<b>259.36</b>		
3	Construction of Jaswant Nagar Chowk to SP Chowk, SP Chowk to Underpass Road, and Iqbal Chowk to Stadium Road	231.90	236.54	Completed	Completed
4	Construction of Jaswant Nagar Chowk to Tea factory Road and Old Karkhana road in Khanewala city	166.98	168.15	Completed	Completed
5	Comprehensive Sewerage Rehabilitation	1,248.44	967.90	Ongoing Execution. Physical Progress 65%	14-02-2025
6	Solarization of water pumps	124.14	-	Financial bids opened. Evaluation in progress	-
7	Fazal Park (Revised)	157.56	-	Technical bids opened on 04-02-25. Evaluation in progress	-
8	Provision of Underground water storage tank	169.5	-	TS issued. Bidding documents in prepration	-
9	Installations of 3 Tube wells with rehabilitations of 3 OHRs & laying of water supply lines	47.48	-	Bidding documents preparation in progress	-
10	Construction of Tuff Paver roads in Khanewal City	743.00	-	PC-1 under finalization	-
11	Construction of roads in city Khanewal	500.00	-	PC-1 under finalization	-
	<b>Sub-Total</b>	<b>3,389.00</b>	<b>1,372.59</b>		
	<b>Total</b>	<b>3,648.41</b>	<b>1,631.95</b>		