

April 24, 2025

Municipal Committee Khanewal

1. Financial Status - Total Funds Rs. 3,678 million

2. Project Detail

Sr. No.	Program	AA Cost (Rs. Million)	WO Cost (Rs. Million)	AA Issued Date	Contract Signed Date	Financial Progress	Current Status	Tentative Completion Date
1	Rehabilitation of Municipal Services	113.91	113.86	-	-	100%	Completed	Completed
2	Provision of Equipment & Machinery for improvement of SWM	145.50	145.50	-	-	98%	Physically Completed, only salaries are being disbursed till completion of the program	30/09/2025
3	Construction of Jaswant Nagar Chowk to SP Chowk, SP Chowk to Underpass Road, and Iqbal Chowk to Stadium Road	231.90	236.54	26-09-22	14-01-23	100%	Completed	Completed
4	Construction of Jaswant Nagar Chowk to Tea factory Road and Old Karkhana Road in Khanewala city	166.98	168.15	10-12-22	30-01-23	100%	Completed	Completed
5	Comprehensive Sewerage Rehabilitation	1,248.44	967.90	07-08-23	15-02-24	85%	Ongoing Execution. Physical Progress 90%	15-08-2025
6	Solarization of Water Pumps	124.14	-	21-11-23	-	-	Letter of Acceptance issued. Performance guarantee awaited	-
7	Construction of Fazal Park (Revised)	157.56	-	14-09-24	-	-	Technical Evaluation completed. Standstill period. Under GRC	-
8	Provision of Underground Water Storage Tank	169.5	-	14-09-24	-	-	Technical bids will be opened on after issuance of NOC from EPA.	-
9	Installations of 3 Tube Wells with Rehabilitations of 3 OHRs & Laying of Water Supply Lines	47.48	-	22-09-22	-	-	Pre-Bidding will be done by MC Khanewal	-
10	Construction of Tuff Paver Roads in Khanewal City	661.21	-	22-04-25	-	-	Principally approved on 18-04-25	-
11	Construction of Roads in city Khanewal	313.54	-	22-04-25	-	-	AA issued. TS in progress	-
	Total	3,380.18	1,631.95					